

Custer Parkway Reconstruction Project:

Construction Phasing



- ### Construction Notes
- Waterline, Sanitary Sewer, Storm Drain, and Pavement installations will be performed for Segments 1-3, generally one segment at a time.
 - Phased Paving Operations for Segments 1-3 will proceed upon completion of utility installations.
 - Contractor to provide two way traffic at all times along Custer Pkwy, and at least one lane in each direction.
 - Local access will be allowed, on street parking and bike lanes will not be allowed during construction.
 - Street Intersections will be kept open to traffic by paving one-half width at a time.
 - Trash pickup, mail delivery, and access for first responders will be maintained.
 - Segment 4 (North of Renner Rd) may be constructed at any time.